Notebook, N-02-05-24.1

Order ——————

~~6 pairs~~ 1 gears from roller feeds on magnets at Mine.
Order # 65
9/27/02

2 doz. Thumb tacks
1 pair bow pants
1 bow pencil

Stock lists from N.Y. Iron Dealers
Bement & Co.

For building Kiln —
6500 Standard Fire Brick 9 x 4½ x 2½
110 bbls Vulcanite Portland Cement
30 yds Sand
73 yds broken stone bulk &c
4 bbls Fire Clay.
Order # 75

For Top of Kiln — 38 pcs 22 ft long,
~~7/8~~ 1¾ Round Iron Rod ~~7/8~~
50 pcs. 17 ft long #
300-1. Nuts and bolt ends.
see P. 3 for end plates.

From A. J. & Pa. Con. Works.

2 - 1 5/16 Rigid pillow blocks for idler of hauling mechanism

2 - 2 7/16 Rigid pillow blocks for head pulley of same

2 - 1 7/16" take ups for tail sheave

300' 3/4" Wire Rope

~~1 Sprocket Pinion 3" diam 20 teeth for high speed shaft~~

~~1 Pinion 5" diam 15 teeth for crank shaft of hauling mechanism~~

1 - 3 rope sheave for 3/4" Wire Rope 20" Diam - 2 7/16 bore - Key seat 1/2 X 1/4" tapering 1/8" to the foot. Length of hub 6"

1 - 3 rope sheave for 3/4" wire Rope 20" Diam 1 7/16 bore 2-1/2" S.S. Length hub. 6"

From A. J. & Pa. Con. Wks.

4 - Rope sheaves - 4th item P. 5 - 7/4 Diam - for lifting ~~pawl~~ Kiln Doors.

1 - Rope sheave - 5th item P. 6 - 1 5/8" diam for tail sheave of hauling mechanism

2 - 1 7/16" Rigid pillow blocks for crank shaft of hauling mechanism Ordered 1 7/16" from Nims

8 plates 3/16" X 24" X 96" for ~~end~~ plates for Kiln cover.
~~or~~ 200 ft. 3/16" X 7" girder plates.

Stumps for cement top of Kiln

Continued on P. 8

N. J. & Pa. Con. Wks.
1 spur gear - P. 12 - 14½ diam. 12 teeth
1 " " P. 12 - 15" " 76 "
for driving reciprocating conveyors.

Gleason Iron Co. Rochester
1 spur gear 1" pitch - 48" to 52" diam. - 2 to 2½" face
2 7/16" bore - ½ x ¼" key seat
1 pinion to match gear - 10 to 12 teeth - 1 7/16" bore - 2 - ⅜ SS
Cast Gears for Hauling Mechanism

4 pcs. 2" x 1½" Angle ⅜" thick for rail spreaders in cement floor.
8 - ⅞ x 1¼" bolts
8 - ⅞ heavy wrought Hardware

Fogment & Co.
200 ft 2" x ⅜" Angle
5 sheets #14 sheet iron 26" x 96"